

Pradhan Manthri Awas Yojana

Review of ULGI Secretaries

18-11-2017

Executive summary

BLC N-submitted Final DPR (100% coverage of families)	74 ULBs
Submitted HFAPoA	17 Cities
Total No of projects approved	197 BLC N and 6 BLC Enhancement
Sanctioned No of DUs	58117 New and 97 Enhancement
Proposed for current month	11391(53 Projects by Nov 20 th 2017)
Implementation Progress	Started - 13026 DUs Completed-338 DUs

Cities submitted HFAPoA

SI No	City Name
1	Attingal
2	Chavakkad
3	Guruvayoor
4	Iringalakkuda
5	Karunagappally
6	Koilandy
7	Kunnamkulam
8	Mannarkkad

SI No	City Name
9	Mukkam
10	Pattanmathitta
11	Perinthalmanna
12	Piravom
13	Suouth paravoor
14	Thiruvalla
15	Thrissur
16	Varkala
17	Vatakara

Cities yet to submit final DPRs on BLC N(19Nos)

SL no	City Name	Pending to be included
1	Trivandrum	4000
2	Kochi	942
3	Kollam	762
4	Alappuzha	740
5	Palakkad	623
6	Payyoli	523
7	Thrissur	500
8	Quilandy	383
9	Ponnani	300
10	Nileshwar	200

SL no	City Name	Pending to be included
11	Neyyattinkara	200
12	Feroke	175
13	Adoor	134
14	Tirurangadi	134
15	Changanassery	96
16	Haripad	94
17	Kanjhangad	53
18	Kottayam	50
19	Thirur	50
	Total	9959

Physical Progress

(Cities started construction above 70%)

Sl. No	District	No of beneficiaries	Enrolled	issued building permit	Agreement executed	1st	2nd	3rd	4th	% started
1	Mannarkkad	124	124	124	121	121	116	0	0	98%
2	Cherplassery	100	100	94	97	97	61	0	0	97%
3	Mukkom	126	126	126	119	119	111	40	0	94%
4	Punalur	200	200	176	176	176	132	91	0	88%
5	Neyyattinkara	500	467	441	435	429	372	0	0	86%
6	Cherthala	100	93	87	86	84	50	13	0	84%
7	Nileswaram	153	153	150	128	128	0	0	0	84%
8	Tirur	80	80	65	65	65	0	0	0	81%
9	Sreekandapuram	167	167	132	132	132	103	2	0	79%
10	Kodungallur	169	169	131	131	131	103	57	0	78%
11	N.Paravur	106	82	82	82	82	54	21	0	77%
12	Ramanattukara	64	64	57	53	49	0	0	0	77%
13	Irritty	33	33	22	25	25	3	0	0	76%
14	Erattupetta	165	165	135	124	124	0	0	0	75%
15	Anthoor	202	202	146	146	146	112	32	0	72%
16	Mavelikkara	80	80	62	60	57	40	20	0	71%
17	Kottakkal	45	36	36	34	32	0	0	0	71%
18	Payyannur	247	247	180	180	173	37	0	0	70%

Physical Progress

(Cities not yet started 0%)

Sl. No	District	No of beneficiaries	Enrolled	issued building permit	Agreement executed	1st	2nd	3rd	4th	% started
1	Koduvally	49	0	0	0	0	0	0	0	0%
2	Mananthavady	360	50	50	0	0	0	0	0	0%
3	Nilambur	72	72	65	0	0	0	0	0	0%
4	Palai	14	14	0	0	0	0	0	0	0%
5	Pandalam	102	102	68	0	0	0	0	0	0%
6	Parappanangady	56	0	0	0	0	0	0	0	0%
7	Sulthan Bathery	175	175	140	0	0	0	0	0	0%
8	Chengannur	62	62	16	10	0	0	0	0	0%
9	Adoor	47	47	34	23	0	0	0	0	0%
10	Ettumanoor	198	198	30	30	0	0	0	0	0%
11	Valanchery	315	315	198	65	0	0	0	0	0%

CLSS Best performing cities

SI No	City	Demand	Sanctioned Nos	% of sanctioned
1	Perinthalmanna	200	193	97%
2	Malappuram	170	161	95%
3	Kottakkal	30	26	87%
4	Pathanamthitta	52	33	63%
5	Koduvally	650	260	40%
6	Thiruvalla	28	11	39%
7	Erattupetta	85	32	38%
8	Cherpulassery	71	26	37%
9	Thalassery	210	73	35%
10	Feroke	120	40	33%
11	Kothamangalam	339	112	33%
12	Shornur	160	50	31%
13	Perumbavoor	145	45	31%
14	Anthoor	200	62	31%
15	Changanasseery	27	8	30%

CLSS Best performing cities (Worst)

SI No	City	Demand	Sanctioned Nos
1	Harippad	27	0
2	Mavelikkara	46	0
3	Kattappana	430	0
4	South Paravoor	113	0
5	Adoor	24	0
6	Tirur	398	0
7	Valanchery	46	0
8	Nilambur	122	0
9	Thirurangadi	242	0
10	Parappanangadi	98	0
11	Chengannur	67	0
12	Kuthuparamba	236	0
13	Panoor	200	0
14	Wadakanchery	800	0
15	Kudungallur	768	0
16	Kunnamkulam	100	0

SI No	City	No of Dus Approved	Points geotagged	%
1	Mannarkad-I	124	123	99%
2	Mukkom	126	120	95%
3	Cherplassery	100	87	87%
4	Irritty	33	28	85%
5	Tirur	80	62	78%
6	Kanhangad	530	410	77%
7	Kottakkal	45	34	76%
8	Kodungallur	169	127	75%
9	Adoor	47	34	72%
10	Nileswaram	153	109	71%

Geotagging

Cities No yet started

SI No	City Name	No of points geotagged
1	Aluva	31
2	Chengannur	62
3	Kasaragod	167
4	Koduvally	49
5	Nilambur	72
6	Paravoor	512
7	Paravur	106
8	Parappanangady	56
9	Payyoli	102
10	Perinthalmanna	456
11	Sulthan Bathery	175
12	Tirurangadi	47
13	Valanchery	315
14	Wadakkanchery	659

Geotagging

Cities No yet started

SI No	City Name	No of points geotagged
1	Aluva	31
2	Chengannur	62
3	Kasaragod	167
4	Koduvally	49
5	Nilambur	72
6	Paravoor	512
7	Paravur	106
8	Parappanangady	56
9	Payyoli	102
10	Perinthalmanna	456
11	Sulthan Bathery	175
12	Tirurangadi	47
13	Valanchery	315
14	Wadakkanchery	659

Issues

- Perumbavoor, Pattambi, Kodungallur, Aluva, Erattupetta not yet provided seating arrangement to CLTC staff
- MIS data cleaning and attaching is pending in most of the cities.
- Geotagging to be done for all DUs including completed houses.
- CLSS beneficiaries in Kodungallur(768), Wadakkancherry(800), Guruvayoor(549) not yet addressed a single beneficiary.

Selection of ineligible beneficiaries (identified through geo tagging photos) Manipulations and violations



Photo received as foundation completed.



Actual situation when checked.

Manipulations and violations





Basement constructed for only 2 rooms

ഈ പദ്ധതിയിൽ, താഴെ പറയുന്നവർക്ക് മാത്രമായിട്ടാണ് ഏർപ്പാട് ചെയ്തിട്ടുള്ളത്. എന്തായാലും, തീർച്ചയായും വിദ്വേഷം ഉണ്ടാകാതിരിക്കാനും മറ്റും ഇതിൽ പ്രാർത്ഥിക്കുന്നു.



Can see the old painted wall in the photo.



Can see the pucca wall behind and staircase.

